

## Project Area:

1. Phase 1: The only area that will be worked on in 2020 is the SE area of the project. This area includes everything East of 5<sup>th</sup> St and South of Linden Street(including Linden).
2. Phase 2A: Due to favorable weather it was determined that more work could be completed this year(2020), so the streets of 2<sup>nd</sup> through 4<sup>th</sup> from Linden up to Maple were included with this year's portion of the project.
3. Phase 2B: All remaining areas not completed in Phase 2A located North of Elm Street and East of 5<sup>th</sup> Street will start in the spring.
4. Phase 3: The remaining project areas West of 5<sup>th</sup> Street are now undergoing construction.

## Work Completed:

1. The smoke testing has been completed.
2. Traffic control and some erosion control has been set up, and will be maintained consistently throughout the project by the contractor.
3. Most of the tree removals in this phase have been completed. The street has been ground up and the temporary water system has been set up.
4. Linden (from 2<sup>nd</sup> to 5<sup>th</sup>) and 2<sup>nd</sup> St (from Linden to Walnut) utilities have been installed and the street has been brought up to gravel grade.
5. Utilities have been installed on 3<sup>rd</sup> (from Linden to Walnut), and work continues on 4<sup>th</sup> (from Linden to Walnut).
6. 1<sup>st</sup>, Walnut, and Chestnut street surfaces have been ground up.
7. Almost all of the underground utilities in the phase 1 area are completed, and crews have made progress in installing concrete curb & gutter.
8. Due to favorable weather the contractor decided to extend into the 2<sup>nd</sup> phase, removing the asphalt surface and installing utilities on 1<sup>st</sup>-4<sup>th</sup> from Linden up to Maple (not including maple)
9. Phase 1 has been paved with the base layer of pavement. Another layer of pavement will be placed in 2021.
10. The underground and street base work of Phase 2A has been mostly completed. Curb & Gutter and paving will follow when conditions allow for it.
11. The majority of trees in remaining areas have been removed.
12. The majority of underground work in phase 2B is complete. Street reconstruction/curb and gutter/paving will follow when conditions allow for it.
13. The majority of directional boring has been completed.

Upcoming Work: **\*schedule may change depending on weather or other circumstances\***

1. Week starting 6-13-21: The majority of concrete work has been completed in the Phase 2A area, and crews are working to complete the utilities in the Phase 2B area. Portions of Walnut and 10<sup>th</sup> streets will be ground up to allow for additional utility work.
2. Week starting 6-20-21: Potential for paving crew to start paving the base layer of asphalt in the Phase 2B area, ongoing utility work in the remaining Phase 2B/3 areas.

Note: Some topsoiling has been completed. Due to excessive heat and dryness, seeding will be postponed until weather conditions allow for reasonable growth.