City of Dawson – Phase 2 Street and Utility Project

Week starting 06-04-23

The Phase 2 project is part of an ongoing effort by the City to update its infrastructure. The project itself has been divided into 5 sub-phases to attempt to minimalize the amount of disturbed area. The following information is meant to be an overview of the project.

Upcoming Work: Schedule may change depending on weather or other circumstances

- June 5th: One Crew is currently working on utilities from Pine to Chestnut and will continue that for this week. Concrete crew to continue work on 12th street and Chestnut. Grading crew working on 6th, from Spruce to Pine.
- **June 12**th: Underground crew will continue to work north, installing utilities on 6th and East to 5th St. Grading crews to follow, with concrete crews finishing the graded areas with C&G and driveways/sidewalks.
- A grading crew will follow behind, regrading streets left open from last year and bringing new streets to gravel-grade.
- Concrete crews will pour curb as streets are ready and as weather permits.
- Paving crew intend to pave as conditions/schedule/timing permits.

Project Area: (see the project map for reference)

- 1. Phase 1: The area South of the river and East of 6th Street
- 2. Phase 2: The area South of the river and West of 6th Street
- 3. Phase 3: The area surrounding the School, the area between 12th Street and 6th Street, and generally North of Pine Street.
- 4. Phase 4: The area West of 12th Street (with a small leg into Chestnut extending to 10th street) out to 15th Street.
- 5. Phase 5: The corridor along 6th Street. This phase is in conjunction with a county overlay project extending from Highway 212 to South past the City limits.

The project began with phases 1 and 2. Phase areas and timing will vary depending on contractor methods and existing conditions.

Updates on the phases:

- Phase 1:
 - Removals Complete
 - Underground utilities Complete
 - o Road Grading Complete
 - Concrete curb & gutter and pavement Complete
 - o Paving Base lift complete. Final lift to be paved in 2023
 - o Grading in the yards Nearing Completion
 - Topsoiling and seeding Underway

Phase 2:

- o Removals Complete
- o Underground utilities Complete
- Road Grading Complete
- Concrete curb & gutter and pavement Complete
- o Paving Base lift complete. Final lift to be paved in 2023
- Grading in the yards Nearing Completion
- Topsoiling and seeding Underway

Phase 3:

- o Removals Complete
- Underground utilities Nearing completion
- Road Grading Underway. Crews will prep remaining open areas for paving once underground work is completed in this phase.
- o Concrete curb & gutter and pavement Underway, mostly complete
- o Paving Paving crew intends to pave remaining areas in phase 3 once they are ready.
- Grading in the yards –Underway
- Topsoiling and seeding Underway in some areas, or will be beginning shortly

Phase 4:

- o Removals Complete
- o Underground utilities Complete
- o Road Grading Complete
- Concrete curb & gutter and pavement Underway, mostly complete
- o Paving Paving crew intends to pave areas in phase 4 once they are ready.
- o Grading in the yards Will be done in 2023
- Topsoiling and seeding Underway in some areas, or will be beginning shortly
- Phase 5: Work has begun, crews have finished the underground work near the bridge and are working from Pine to Chestnut. Keep an eye out for detours and plan accordingly.
 - Removals Removals are partially complete and will continue just ahead of the underground crews.
 - Underground utilities Underground utilities will follow the removals, working between Chestnut & Spruce.
 - Road Grading Grading will follow underground completion, with roads being reopened as quickly as possible.
 - Concrete curb & gutter and pavement -- Concrete will follow road grading completion
 - Paving Paving will happen mid-late summer.
 - Grading in the yards Mid-late summer
 - Topsoiling and seeding Early Fall