

2020 Street & Utility Project – Dawson, MN

Updated 10-16-20

Project Area:

1. Phase 1: The only area that will be worked on in 2020 is the SE area of the project. This area includes everything East of 5th St and South of Linden Street(including Linden).
2. Phase 2A: Due to favorable weather it was determined that more work could be completed this year, so the streets of 2nd through 4th from Linden up to Maple were included with this year's portion of the project.
3. Phases 2B-4: The remaining project areas will be worked on in 2021, timing and specific areas will be determined early spring.

Work Completed:

1. The smoke testing has been completed.
2. Traffic control and some erosion control has been set up, and will be maintained consistently throughout the project by the contractor.
3. Most of the tree removals in this phase have been completed. The street has been ground up and the temporary water system has been set up.
4. Linden (from 2nd to 5th) and 2nd St (from Linden to Walnut) utilities have been installed and the street has been brought up to gravel grade.
5. Utilities have been installed on 3rd (from Linden to Walnut), and work continues on 4th (from Linden to Walnut).
6. 1st, Walnut, and Chestnut street surfaces have been ground up.
7. Almost all of the underground utilities in the phase 1 area are completed, and crews have made progress in installing concrete curb & gutter.
8. Due to favorable weather the contractor decided to extend into the 2nd phase, removing the asphalt surface and installing utilities on 1st-4th from Linden up to Maple (not including maple)

Upcoming Work: ***schedule may change depending on weather or other circumstances***

1. Week starting 10-19-20: Underground utility work on 2nd & 4th will continue in the area extending North towards Elm and Maple. A paving crew is expected to arrive onsite late in the week and begin paving the base lift of asphalt on areas that already have curb & gutter.
2. Week starting 10-26-20: Underground utility work on 2nd – 4th streets from Linden up to Maple will continue, and concrete crews will work on finishing the phase 1 area of concrete work.